



**MARION COUNTY BUILDING INSPECTION**  
 5155 Silverton Rd NE  
 SALEM OR 97305  
 503-588-5147

http://www.co.marion.or.us/PW/BuildingInspection

**INDIVIDUAL ON-SITE SEWAGE SYSTEM RECORD**  
 (to be completed by system installer)

PERMIT NO. \_\_\_\_\_

SITE ADDRESS: \_\_\_\_\_

**AS-BUILT PLAN OF CONSTRUCTED SYSTEM:**

Scale: 1" = \_\_\_\_\_'

↑  
North

(show all details and dimensions necessary to locate all components of the system in the future)

**SYSTEM MATERIALS AND SPECIFICATIONS:**

System Design Sewage Flow \_\_\_\_\_ Gallons/Day

TANK Size: \_\_\_\_\_ total gallons     single compartment  
 Manufacturer: \_\_\_\_\_     double compartment  
 Material: \_\_\_\_\_     flow-through

Effluent Sewer: \_\_\_\_\_ Header Pipe: \_\_\_\_\_  
 Size/Mat'l \_\_\_\_\_ Size/Mat'l \_\_\_\_\_

<b>DRAINFIELD</b>	rock depth (inches)	<b>Box(es)</b>
Rock and under pipe _____		<input type="checkbox"/> Drop <input type="checkbox"/> Concrete
Pipe total depth _____		<input type="checkbox"/> Distribution <input type="checkbox"/> Plastic

Drainfield Material (Alternative or perf. pipe) \_\_\_\_\_

Total Drainfield Footage \_\_\_\_\_ Trench Depth Minimum \_\_\_\_\_ Maximum \_\_\_\_\_

Curtain Drain Depth \_\_\_\_\_

Effluent Pump: Pump Model \_\_\_\_\_  
 Pump cycle  
 times in minutes: on \_\_\_\_\_ off \_\_\_\_\_ Gallons per Cycle \_\_\_\_\_

ATT Make and Model \_\_\_\_\_

Attach an additional sheet for components and materials not listed above.

**INSTALLERS CERTIFICATION:**

I HEREBY CERTIFY THAT THE ON-SITE SEWAGE SYSTEM INSTALLED AT THE ABOVE ADDRESS WAS CONSTRUCTED IN ACCORDANCE WITH THE REQUIREMENTS OF THE PERMIT AND THE RULES OF THE ENVIRONMENTAL QUALITY COMMISSION.

I have tested the septic tank and certify it to be watertight.

The system was installed by:  
 Property Owner (permittee)  
 Licensed Sewage Disposal Service

DEQ License Number: \_\_\_\_\_

DEQ Certification Number: \_\_\_\_\_

Signed: \_\_\_\_\_

Company name: \_\_\_\_\_  
 (please print)

Date: \_\_\_\_\_

**(For Marion County Use Only)** The above septic system has been inspected by Marion County. The information has been determined to be accurate and the system is:  Approved     Approved with corrections: see inspection report     Denied

Signed: \_\_\_\_\_ Title: \_\_\_\_\_ Date: \_\_\_\_\_